NO.NEWZ/BBMP/DD/2020-21

Date:-15-05-2020

To,
The Executive Engineer,
Dasarahalli Division
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Roads and Foothpath Maintainance in Ward No.13 Shettyhalli Sub division			
Item No	Description of work	Unit	Qty
1	KSRRB 300-3. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed ,	Cum	333.60
2	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 20mm and down size graded granite metal coarse aggregates	Cum	166.11
3	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any	Cum	166.80
4	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery,	Sqm	1112.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANTS BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Scanned with CamScanner

NC/PMC/W-13/2020-21/RF-CB1 Date: 01-05-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Roads and Foothpath Maintainance in Ward No.13 Shettyhalli Sub division.}
Ref.: Material testing/W-13/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Shettyhalli Sub division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	08-04-20	15-04-20	07	22500	510	22.67	**23.04**
	002	"	"	"	"	525	23.33	
	003	"	"	"	"	520	23.11	

For Newzen Consultants Bangalore
Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

NC/PMC/W-13/2020-21/RF-CB2

Date: 03-05-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Roads and Foothpath Maintainance in Ward No.13 Shettyhalli Sub division.}

Ref.: Material testing/W-13/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Shettyhalli Sub division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s KRIDL, Bangalore

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	09-04-20	16-04-20	07	22500	520	23.11	**23.19**
	002	‘’	“	‘’	“	530	23.56	
	003	‘’	“	‘’	“	515	22.89	

For Newzen Consultants Bangalore

Proprietor

Page No. 1/1,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ. ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Scanned with CamScanner

NC/PMC/W-13/2020-21/RF-CB4 Date: 05-05-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Roads and Foothpath Maintainance in Ward No.13 Shettyhalli Sub division.}
Ref.: Material testing/W-13/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Shettyhalli Sub division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	15-04-20	22-04-20	07	22500	515	22.89	**23.26**
	002	‘’	“	‘’	“	535	23.78	
	003	‘’	“	‘’	“	520	23.11	

For Newzen Consultants Bangalore

Page No. 1/1,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Scanned with CamScanner

NEWZEN CONSULTANT BANGALORE

Date: 05-05-2020

NC/PMC/W-13/2020-21/RF-CB3

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Roads and Foothpath Maintainance in Ward No.13 Shettyhalli Sub division.}
Ref.: Material testing/W-13/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Shettyhalli Sub division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	13-04-20	20-04-20	07	22500	520	23.11	**23.33**
	002	‘’	“	‘’	“	530	23.56	
	003	‘’	“	‘’	“	525	23.33	

For Newzen Consultant Bangalore
Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

NC/PMC/W-13/2020-21/RF-C1 Date: 17-03-2020

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Roads and Foothpath Maintainance in Ward No.13 Shettyhalli Sub division.}
Ref.: Material testing/W-13/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Shettyhalli Sub division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	159 min	Shall not be less than 30 min
2	Final setting time	270 min	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	1.91 %	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	2.07 mm	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	29.43 N/Sq mm	Shall not be less than 27 N/Sqmm

For Newzen Consultants Bangalore
Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

NC/PMC/W-13/2020-21/RF-C2

Date: 19-03-2020

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Roads and Foothpath Maintainance in Ward No.13 Shettyhalli Sub division.}
Ref.: Material testing/W-13/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Shettyhalli Sub division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	**163 min**	Shall not be less than 30 min
2	Final setting time	**275 min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**1.85 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**1.92 mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results	**29.46 N/Sq mm**	Shall not be less than 27 N/Sqmm

For Newzen Consultants Bangalore
Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

NEWZEN CONSULTANT BANGALORE: #1310, 10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NEWZEN CONSULTANT BANGALORE

NC/PMC/W-13/2020-21/RF-FA1 Date: 19-03-2020

1. TESTING OF FINE AGGREGATES :

Sub: Testing of Fine Aggregates.
{Project*: Roads and Foothpath Maintainance in Ward No.13 Shettyhalli Sub division.}
Ref.: Material testing/W-13/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Shettyhalli Sub division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore

TABLE - 1.1 : SIEVE ANALYSIS :

IS Sieve Size,mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -II	
04.75	**97.05**	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	**82.40**	60-95	75-100	85-100	
01.18	**59.90**	30-70	55-90	75-100	
600. mic	**38.65**	15.34	35-59	60-79	
300.mic	**15.75**	5-20	8-30	12-40	
150.mic	**6.95**	0-10	0-10	0-10	

TABLE 1.2 ;

Sl No	Test Conducted	Sample	Results	Requirements as Per IS. Specification IS :383-1970 (Reaffirmed 2002)
1	Bulking of Sand	001	**19.27 %**	-----
2	Silt Content	----	**0.61 %**	Not more than 8%
3	Specific Gravity	----	**2.60**	-------

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪಿನ್ :ಬಿ. ಬಿ. ಎಂ. ಪಿ. ಬೆಂಗಳೂರು

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

NC/PMC/W-13/2020-21/RF-CA1

Date: 19-03-2020

1. TESTING OF COARSE AGGREGATES (20 mm):

Sub: Testing of Construction Materials.
{Project*: Roads and Foothpath Maintainance in Ward No.13 Shettyhalli Sub division.}
Ref.: Material testing/W-13/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Shettyhalli Sub division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore

Table - 1.1 : SIEVE ANALYSIS :

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2002) % Passing	
	20 mm Sample	Single size	Graded
40 mm	100.00	100.00	100.00
20 mm	96.15	85-100	90 - 100
10 mm	52.90	0 - 20	25 - 55
4.75 mm	8.35	0 - 5	0 - 10

TABLE 1.2 :

SL No	Test conducted	Results	Requirements as per IS:383-1970 & Tests Conforms to IS 2386(Part I to IV) – 1963 (Reaffirmed on 2002)
1.	Flakiness Index	22.10 %	Not to exceed 25 %
2.	Crushing value	26.45%	Not to exceed 45 % for concrete other than for wearing surfaces and 30% for concrete for wearing surfaces

For Newzen Consultants Bangalore

Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

NEWZEN CONSULTANT BANGALORE, #13/10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

NC/PMC/W-13/2020-21/RF-CB1a

Date: 06-05-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Roads and Foothpath Maintainance in Ward No.13 Shettyhalli Sub division.}
Ref.: Material testing/W-13/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Shettyhalli Sub division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	08-04-20	06-05-20	28	22500	720	32.00	**32.37**
	002	"	"	"	"	735	32.67	
	003	"	"	"	"	730	32.44	

For Newzen Consultants Bangalore

Proprietor

Page No. 1/1,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Scanned with CamScanner

NC/PMC/W-13/2020-21/RF-CB2a Date: 07-05-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Roads and Foothpath Maintainance in Ward No.13 Shettyhalli Sub division.}
Ref.: Material testing/W-13/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Shettyhalli Sub division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	09-04-20	07-05-20	28	22500	725	32.22	**32.15**
	002	‘’	“	‘’	“	715	31.78	
	003	‘’	“	‘’	“	730	32.44	

For Newzen Consultants Bangalore
Proprietor

Page No. 1/1,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Scanned with CamScanner

NC/PMC/W-13/2020-21/RF-CB3a

Date: 11-05-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Roads and Foothpath Maintainance in Ward No.13 Shettyhalli Sub division.}

Ref.: Material testing/W-13/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Shettyhalli Sub division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s KRIDL, Bangalore

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	13-04-20	11-05-20	28	22500	720	32.00	**32.30**
	002	‘’	“	‘’	“	725	32.22	
	003	‘’	“	‘’	“	735	32.67	

For Newzen Consultants Bangalore

Proprietor

Page No. 1/1,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Scanned with CamScanner

NC/PMC/W-13/2020-21/RF-CB4a

Date: 13-05-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Roads and Foothpath Maintainance in Ward No.13 Shettyhalli Sub division.}

Ref.: Material testing/W-13/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Shettyhalli Sub division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s KRIDL, Bangalore

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	15-04-20	13-05-20	28	22500	730	32.44	32.07
	002	"	"	"	"	710	31.56	
	003	"	"	"	"	725	32.22	

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Scanned with CamScanner